# Annexure -1 National Adaptation Fund for Climate Change (NAFCC) Project

MIS 1 (Financial): Financial utilisation in the project

Title of Project

Intergrated Surface Water Management for Climate Change Adaptation in U.T. of Puducherry.

Name of Executing Entity Department of Public Works, Puducherry & Karaikal,

Department of Agriculture, Puducherry,

Department of Local Administration, Puducherry & Karaikal

1 Reporting Period

: 01.01.2022 To 31.03.2022

2 Location of the Project

: Puducherry

3 Name of Project

: Intergrated Surface Water Management for Climate Change Adoptation in U.T. of Puducherry

4 Date of Sanction

: 30.03.2016

5 Amount of sanction

:Rs.16,76,40,000/-: 1 (One)

6 Number of Installment released

7 Details of financial Utilisation:

(Rs. In lakh)

S.No.	Name of component and activity	Unit	Sanctioned amount in (Rs.) Lakhs	Amount released in last installment in (Rs.) Lakhs	Cumulative amount released / Allocated so far in (Rs.) Lakhs	Progress in Utilisation during the reporting period	Cumulative Utilisation up to the end of reporting period	Balance fund available	Remarks (Reasor for over or under utilisation ) in (Rs.) Lakhs	
	Frank Street					in (Rs.) Lakhs	in (Rs.) Lakhs	in (Rs.) Lakhs		
1	2	3	4	5	6	7	8	9	10	
Component 1	Rejuventaion of Tanks									
Activity 1	Desilting	8,84,832.55 cum				14.62				
Activity 2	Recharge well	44 Nos				0.00				
Activity 3	Repair of sluice	44 Nos				17.23				
Activity 4	Tree plantation	8000 Nos	925.54	119.24	713.47	0.00		85.48		
Activity 5	Reconstruction of Inlet	2 Nos		Northwest Sites		0.00	31.55			
	Others (Advt., Contingencies, Topological Survey etc.)	-		Personal Comment Vite	anders our resistance	1.92				
Sub Total of Component 1			925.54	119.24	713.47	33.76	627.99	85.48		
Component 2	Rejuvenation of Ponds in Puducherry	Region		CONTRACTOR STREET						
Activity 1	Desilitng pond	96866.50 Cum				C				
Activity 2	Retaining wall	643.99 Cum				С	001		37	
Activity 3	Recharge shaft	8 Nos	177.65	96.17	177.65	C	6.01			
Activity 4	Bathing Ghats	6 Nos.					0	1	*.	
Activity 5	Chamber Work	2 Nos.					0			
	Others (Quality Control, Contingencies, VAT etc.)	-					2.1			
	Amount available with Commune Panchayats						19.82			
Sub Total of Component 2	100000000000000000000000000000000000000		177.65	96.17	177.65	0.00	109.14	68.51		
Component 3	Formation of Mini Lake at Padutharkollai village in Karai		aikal region							
Activity 1	Earth Work	74560 Cum					0			
Activity 2	Inlet and Outlet Sluices	2 Nos.	IL .				0			
Activity 3	Shifting of existing road	ı Job	168	74.66	74.66	. (	0			
	Others (Advt, Contingencies, etc.)	-					0			
Sub Total of Component 3		,	168	74.60	74.66	0.00	0.00	74.66		



S.No.	Name of component and activity	Unit	Sanctioned amount in (Rs.) Lakhs	Amount released in last installment in (Rs.) Lakhs	Cumulative amount released / Allocated so far in (Rs.) Lakhs	Progress in Utilisation during the reporting period	Cumulative Utilisation up to the end of reporting period	Balance fund available	Remarks (Reaso for over or unde utilisation)	
	A CONTROL OF THE PARTY OF THE P					in (Rs.) Lakhs	in (Rs.) Lakhs	in (Rs.) Lakhs	j- D	
	2	3	4	5	6	7	8	9_	10	
Component 4	Rejuvenation of Ponds in Karaikal Reg	ion						-	10	
Activity 1	Desilitng pond	1,93,903 Cum	258.81	258.81	258.81					
	Others (Advt., Contingencies, Topological Survey, etc.)	-	250.61	250.01	250.01		0.9			
	Amount with Commune Panchayats for Settlement						80.1			
Sub Total of Component 4			258.81	258.81	258.81	0.00	81.00	0.00		
Component 5	Capacity Building for 39 Tanks						01.00	0.00		
Activity 1	Capacity Building for 39 Tanks	39 tanks	50	20.96	26	0				
Sub Total of Component 5			50	20.96	26	0	5.14			
Subtotal (project measures)						0	5.14	20.86		
EE Cost	Project Execution Cost		1580.00	569.84	1250.59	33.76	823.27	427.32		
Subtotal EE Cost			47-4	24.92	40.34	1.29	16.71	23.63		
Grand Total (Project	Project Execution Cost		47.4	24.92	40.34	1.29	16.71	23.63		
Measure+ EE Cost) (Row may be added or deleted			1627.40	594.76	1290.93	35.05	839.98	450.95		

#### **CERTIFICATES:** Certified that

The items of expenditure mentioned in this Progress Report are supported by proper documents and proper records and books of account have been maintained for the same. All the statements and data presented in this report are true to the best of our knowledge.

For the Executing Entity

Name & Designation:

Date & Place:

Round Stamp

DIRECTOR
DEPARTMENT OF SCIENCE
TECHNOLOGY AND ENVIRONMENT
PONDICHERRY. 0/C

For Regional Office

The information provided above has been verified: Yes/No

Comments on the project, if any:

Sign:

Name with designation:

Date:

### Annexure -2

## National Adaptation Fund for Climate Change (NAFCC) Project

MIS 2: Physical progress in the Project

Title of Project

Intergrated Surface Water Management for Climate Change Adaptation in U.T. of Puducherry.

Department of Public Works, Puducherry & Karaikal,

Name of Executing Entity

Department of Agriculture, Puducherry,

Department of Local Administration, Puducherry & Karaikal

Reporting Period

: 01.01.2022 To 31.03.2022 : Puducherry

Location of the Project Name of Project

: Intergrated Surface Water Management for Climate Change Adoptation in U.T. of Puducherry

Date of Sanction

: 30.03.2016

Amount of sanction

:Rs.16,76,40,000/-

Details of physical activity undetaker

S.No.	Name of Component and activity	Unit	Progress during the reporting period		Cumulative pro	Number of beneficiary (Direct)			Number of beneficiary (Indirect)				
			Completed units	Units on which work going on.	Completed units	Units on which work going on.	Men	Women	Youth	Men	Women	Youth	Remarks
1	2	3	4	5	Final	7	8	9	10	11	12	13	14
Component 1	Rejuvenation of Tanks								10		1 1-	0	14
Activity 1	Desilting	8,84,832.55 cum	13680.27	0	757184.66	0							
Activity 2	Recharge well	44 Nos	0	0	42	0							
Activity 3	Repair of sluice	44 Nos	6	0	33	0							
Activity 4	Tree plantation	8000 Nos	0	0	2400	0							
Activity 5	Reconstruction of Inlet	2 Nos	1	0	1	0							
Component 2	Rejuvenation of Ponds in Puduo	cherry Region											
Activity 1	Desilitng pond	96866.50 Cum	6050.58	5122	45833.78	0							
Activity 2	Retaining wall	643.99 Cum	0	0	602.65	0							
Activity 3	Recharge shaft	8 Nos	0	0	8	0	No dir	ect benefic	iary till	No ind			
Activity 4	Bathing Ghats	6 Nos.	1	0	2	0		etion of the		comple			
Activity 5	Chamber Work	2 Nos.	0	0	0	0							
Component 3	Formation of Mini Lake at Padu	ıtharkollai villas	ge in Karaik	al region									
Activity 1	Earth Work	74560 Cum	0	0	0	0							
Activity 2	Inlet and Outlet Sluices	2 Nos.	0	0	0	. 0					,		
Activity 3	Shifting of existing road	1 Job	0	0	0	0							
Component 4	Rejuvenation of Ponds in Karail	kal Region											
	Desilitng pond	1,93,903 Cum	0	0	32373.2	0							
Component 5	Capacity Building for 39 Tanks												
	Capacity Building for 39 Tanks asons should be mentioned if the	39 Nos	0	23	0	23							

e progress is not as per plan and target.

CERTIFICATES: Certified that

All the statements and data presented in this report are true to the best of

Sign

Name and Designation:

Date & Place:

Round Stamp

DIRECTOR DEPARTMENT OF SCIENCE TECHNOLOGY AND ENVIRONMENT PONDICHERRY.

For Regional Office

The information provided above has been verified: Yes/No

Comments on the project, if any:

Name with designation:

Date: